

PHC 3 Week Look Ahead Schedule (From 4/1/2024 Thru 4/20/2024)

| ACTIVITY | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S | |
|--|--------|--------|--------|--------|--------|--------|---|--------|--------|---------|---------|---------|---------|---|---------|---------|---------|------------------|---------|---------|---|--|
| 3 Week Look Ahead Schedule | 4/1/24 | 4/2/24 | 4/3/24 | 4/4/24 | 4/5/24 | 4/6/24 | | 4/8/24 | 4/9/24 | 4/10/24 | 4/11/24 | 4/12/24 | 4/13/24 | | 4/15/24 | 4/16/24 | 4/17/24 | 4/18/24 | 4/19/24 | 4/20/24 | | |
| Submit 3 Week Look Ahead Schedule | x | | | | | | | x | | | | | | | x | | | | | | | |
| Weekly Meeting | | x | | | | | | | x | | | | | | | x | | | | | | |
| Demo Crew (For ADA Work) | | | | | | | | | | | | | | | | | | | | | | |
| NE 13th and Main St | x | | | | | | | | | | | | | | | | | | | | | |
| Applegate St Between 13th St and 14th St | | | | | | | | | | x | x | x | | | x | x | | | | | | |
| SE 13th and Main St | | | | | | | | | | | | | | | x | x | | | | | | |
| ADA Work Crew | | | | | | | | | | | | | | | | | | | | | | |
| NE 13th and Main St | x | x | Curing | | | | | | | | | | | | | | | | | | | |
| Main St Between 13th St and 14th St | | x | x | Curing | | | | | | | | | | | | | | | | | | |
| SE 14th and Main St | | | x | x | x | Curing | | | | | | | | | | | | | | | | |
| Applegate St Between 13th St and 14th St (Sidewalk) | | | | | x | | | x | x | x | Curing | | | | | | | | | | | |
| Applegate St Between 13th St and 14th St (Curb & Gutter) | | | | | | | | | | x | x | x | | | x | x | Curing | | | | | |
| SE 13th and Main St | | | | | | | | | | | | | | | | x | x | Curing | | | | |
| Full Depth Asphalt Repair (on Main St) - Critical Path (13th - 10th on Main St) | | | | | | | | | | | | | | | | | | | | | | |
| Setting Traffic Control Signs for Road Work | x | | | | | | | | | | | | | | | | | | | | | |
| Setting Road Closure | | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | |
| Grinding | | x | x | x | x | | | | | | | | | | | | | | | | | |
| Street Closure on S 12th, S 11th on Main St | | | | | | | | x | x | x | x | x | x | x | x | x | x | x | x | x | x | |
| Excavation | | | | | x | | | x | x | x | x | x | x | | x | | | | | | | |
| Backfilling | | | | | | | | | | | | | | | x | x | x | x | x | x | | |
| Electric Work (AAKEN) | | | | | | | | | | | | | | | | | | | | | | |
| Pulling Wire on Applegate St | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | | |
| Landscaping Work (Coria) | | | | | | | | | | | | | | | | | | | | | | |
| Irrigation System 12th thru 14th on Main St | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | | |
| Topsoil 7th thru 12th on Applegate St (North) - waiting for submittal from Coria | | | | | | | | | | | | | | | | | | | | | | |
| Compost on Main St - waiting for submittal from Coria | | | | | | | | | | | | | | | | | | | | | | |
| Irrigation System 7th thru 12 th on Applegate St | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | | |
| | | | | | | | | | | | | | | | | | x | Pouring Concrete | | | | |

PHC 3 Week Look Ahead Schedule (From 4/22/2024 Thru 5/11/2024)

| ACTIVITY | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S |
|---|---------|---------|---------|---------|---------|---------|---|---------|---------|--------|--------|--------|--------|---|--------|--------|--------|--------|---------|---------|---|
| 3 Week Look Ahead Schedule | 4/22/24 | 4/23/24 | 4/24/24 | 4/25/24 | 4/26/24 | 4/27/24 | | 4/29/24 | 4/30/24 | 5/1/24 | 5/2/24 | 5/3/24 | 5/4/24 | | 5/6/24 | 5/7/24 | 5/8/24 | 5/9/24 | 5/10/24 | 5/11/24 | |
| Submit 3 Week Look Ahead Schedule | x | | | | | | | x | | | | | | | x | | | | | | |
| Weekly Meeting | | x | | | | | | | x | | | | | | | x | | | | | |
| Demo Crew (For ADA Work) | | | | | | | | | | | | | | | | | | | | | |
| Applegate St Between 13th St and 15th St | x | x | x | x | | | | x | x | x | x | | | | x | x | x | x | | | |
| ADA Work Crew | | | | | | | | | | | | | | | | | | | | | |
| NE 14th & Applegate St (Pending) | | | | | | | | | | | | | | | | | | | | | |
| SE 13th & Applegate St (Pending) | | | | | | | | | | | | | | | | | | | | | |
| SE 13th - SW 14th on Applegate St (Pending) | | | | | | | | | | | | | | | | | | | | | |
| SW 14th & Applegate St (Pending) | | | | | | | | | | | | | | | | | | | | | |
| SE 14th & Applegate St (Pending) | | | | | | | | | | | | | | | | | | | | | |
| Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - South | | | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure | x | x | x | x | x | x | x | | | | | | | | | | | | | | |
| Street Closure on S 14th St, S 13th St, S 12th St, S 11th St on Main St | x | x | x | x | x | x | x | | | | | | | | | | | | | | |
| Backfilling | x | x | | | | | | | | | | | | | | | | | | | |
| Paving (14th - 12th) | | x | | | | | | | | | | | | | | | | | | | |
| Paving (12th - 10th) - Depends on deflection test | | | x | | | | | | | | | | | | | | | | | | |
| Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - North | | | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure | | | | | | | | x | x | x | x | x | x | x | x | x | x | x | x | x | x |
| Street Closure on N 14th St, N 12th St on Main St | | | | | | | | x | x | x | x | x | x | x | x | x | x | x | x | x | x |
| Street Closure on N 13th St on Main St | | | | | | | | x | x | x | x | | | | | | | | | | |
| Grinding Between 12th-13th | | | | | | | | x | | | | | | | | | | | | | |
| Excavation 12th-13th | | | | | | | | x | x | | | | | | | | | | | | |
| Backfilling 12th-13th | | | | | | | | | | x | | | | | | | | | | | |
| Paving 12th-13th (Depend on Weather) | | | | | | | | | | | x | | | | | | | | | | |
| Grinding 10th - 12th, 13th - 14th | | | | | | | | | | x | x | x | | | | | | | | | |
| Excavation 10th - 12th, 13th - 14th | | | | | | | | | | x | x | x | | | x | x | | | | | |
| Backfilling 10th - 12th, 13th - 14th | | | | | | | | | | | | x | | | x | x | x | x | x | | |
| Electric Work (AAKEN) | | | | | | | | | | | | | | | | | | | | | |

PHC 3 Week Look Ahead Schedule (From 5/6/2024 Thru 5/25/2024)

| ACTIVITY | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S |
|---|--------|--------|--------|--------|---------|---------|---|---------|---------|---------|---------|---------|---------|---|---------|---------|---------|---------|---------|---------|---|
| 3 Week Look Ahead Schedule | 5/6/24 | 5/7/24 | 5/8/24 | 5/9/24 | 5/10/24 | 5/11/24 | | 5/13/24 | 5/14/24 | 5/15/24 | 5/16/24 | 5/17/24 | 5/18/24 | | 5/20/24 | 5/21/24 | 5/22/24 | 5/23/24 | 5/24/24 | 5/25/24 | |
| Submit 3 Week Look Ahead Schedule | x | | | | | | | x | | | | | | | x | | | | | | |
| Weekly Meeting | | x | | | | | | | x | | | | | | | x | | | | | |
| Drainage Structures | | | | | | | | | | | | | | | | | | | | | |
| Applegate St | x | x | x | x | | | | x | x | x | x | | | | | | | | | | |
| 13th St (Pending because of Gas Lines) | | x | x | x | x | | | | | | | | | | | | | | | | |
| Demo Crew (For ADA Work) | | | | | | | | | | | | | | | | | | | | | |
| Applegate St Between 13th St and 15th St | x | x | x | x | | | | x | x | x | x | | | | x | x | x | x | | | |
| ADA Work Crew | | | | | | | | | | | | | | | | | | | | | |
| NE 14th & Applegate St | | x | | | | | | | | | | | | | | | | | | | |
| SE 13th - SW 14th on Applegate St | | x | | x | | | | x | | x | | | | | | | | | | | |
| SW 14th & Applegate St | | | | | | | | | | x | | | | | x | | | | | | |
| SE 14th & Applegate St | | | | | | | | | | | | | | | x | | x | | | | |
| Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - North | | | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x |
| Street Closure on N 14th St, N 12th St on Main St | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x | x |
| Street Closure on N 13th St on Main St (Depends on Paving Schedule) | x | x | x | x | x | x | x | x | x | x | x | | | | | | | | | | |
| Surface Removal Between 13th-10th St | | x | x | x | x | | | | | | | | | | | | | | | | |
| Excavation 14th - 13th | x | | | | | | | | | | | | | | | | | | | | |
| Backfilling 14th - 13th | x | x | x | | | | | | | | | | | | | | | | | | |
| Paving 14th - 13th (Pending Confirmation from Knife River) | | | | | x | | | x | | | | | | | | | | | | | |
| Excavation 13th - 12th | | | x | x | x | | | | | | | | | | | | | | | | |
| Backfilling 13th - 12th | | | | | x | | | x | x | x | | | | | | | | | | | |
| Paving 13th - 12th | | | | | | | | | | | x | x | | | | | | | | | |
| Excavation 12th - 11th | | | | | | | | | | | x | x | x | | | | | | | | |
| Backfilling 12th - 11th | | | | | | | | | | | | | x | | x | x | x | | | | |
| Paving 12th - 11th | | | | | | | | | | | | | | | | | | | x | x | |
| Electric Work (AAKEN) | | | | | | | | | | | | | | | | | | | | | |
| Finishing Signal Installation on 13th and Main St | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | |

PHC 3 Week Look Ahead Schedule (From 5/13/2024 Thru 6/1/2024)

| ACTIVITY | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S |
|---|---------|---------|---------|---------|---------|---------|---|---------|---------|---------|---------|---------|---------|---|---------|---------|---------|---------|---------|--------|---|
| 3 Week Look Ahead Schedule | 5/13/24 | 5/14/24 | 5/15/24 | 5/16/24 | 5/17/24 | 5/18/24 | | 5/20/24 | 5/21/24 | 5/22/24 | 5/23/24 | 5/24/24 | 5/25/24 | | 5/27/24 | 5/28/24 | 5/29/24 | 5/30/24 | 5/31/24 | 6/1/24 | |
| Submit 3 Week Look Ahead Schedule | x | | | | | | | x | | | | | | | x | | | | | | |
| Weekly Meeting | | x | | | | | | | x | | | | | | | x | | | | | |
| Drainage Structures | | | | | | | | | | | | | | | | | | | | | |
| 13th St | x | x | x | x | x | | | | | | | | | | | | | | | | |
| Demo Crew (For ADA Work) | | | | | | | | | | | | | | | | | | | | | |
| Applegate St Between 13th St and 15th St | x | x | x | x | | | | x | x | x | x | | | | x | x | x | x | | | |
| ADA Work Crew | | | | | | | | | | | | | | | | | | | | | |
| SE 14th & Applegate St | | | | | | | | x | x | | | | | | | | | | | | |
| SE 13th - SW 14th on Applegate St | | | | | | | | | x | x | x | | | | | | | | | | |
| SE 14th - SW Applegate on Applegate St | | | | | | | | | | | x | | | | x | x | x | | | | |
| SW 14th & Applegate St | | | | | | | | | | | | | | | | | x | x | | | |
| Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - North | | | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure | x | x | x | x | x | x | x | | | | | | | | | | | | | | |
| Street Closure on N 14th St, N 12th St on Main St | x | x | x | x | x | x | x | | | | | | | | | | | | | | |
| Street Closure on N 13th St on Main St (Depends on Paving Schedule) | x | x | x | x | x | x | | | | | | | | | | | | | | | |
| Surface Removal Between 13th-10th St | x | x | | | | | | | | | | | | | | | | | | | |
| Excavation 12th - 11th | x | | | | | | | | | | | | | | | | | | | | |
| Backfilling 12th - 11th | x | x | x | | | | | | | | | | | | | | | | | | |
| Paving 14th - 10th (Night Work until 5/18 early morning) | | | | x | x | x | | | | | | | | | | | | | | | |
| Setting Lane Closure Between 10th - 9th on Main St (North) | | | | x | x | x | x | x | x | x | x | | | | | | | | | | |
| Street Closure on N 10th St | | | | x | x | x | x | x | x | x | x | | | | | | | | | | |
| Street Closure on N 9th St | | | | | | | | x | x | x | x | | | | | | | | | | |
| Surface Removal Between 10th - 9th on Main St (North) | | | | x | x | x | x | x | x | x | x | | | | | | | | | | |
| Excavation Between 10th - 9th on Main St (North) | | | | x | x | | | x | | | | | | | | | | | | | |
| Backfilling Between 10th - 9th on Main St (North) | | | | | x | | | x | x | x | | | | | | | | | | | |
| Paving Between 10th - 9th on Main St (North) | | | | | | | | | | | x | | | | | | | | | | |
| Setting Lane Closure Between 9th - 7th on Main St (North) | | | | | | | | | | | x | x | x | x | x | x | x | x | | | |
| Street Closure on N 8th St | | | | | | | | | | | x | x | x | x | x | x | x | x | | | |

| | | | | | | | | | | | | | | | | | | | | |
|--|---|---|---|---|---|--|---|---|---|---|---|---|---|---|---|---|---|------------------|--|--|
| Street Closure on N 7th St | | | | | | | | | | | | | | | x | x | x | | | |
| Surface Removal Between 9th - 7th on Main St (North) | | | | | | | | | | x | x | x | x | x | x | x | x | | | |
| Excavation Between 9th - 7th on Main St (North) | | | | | | | | | | x | x | | | | x | | | | | |
| Backfilling Between 9th - 7th on Main St (North) | | | | | | | | | | | x | | | | x | x | | | | |
| Paving Between 9th - 7th on Main St (North) | | | | | | | | | | | | | | | | | x | | | |
| Electric Work (AAKEN) | | | | | | | | | | | | | | | | | | | | |
| Finishing Signal Installation on 13th and Main St | x | x | x | x | x | | | | | | | | | | | | | | | |
| Pulling Wire & Install foundation of light poles on Applegate St | x | x | x | x | x | | x | x | x | x | x | | | x | x | x | x | x | | |
| Landscaping Work (Coria) | | | | | | | | | | | | | | | | | | | | |
| Irrigation System on Main St | x | x | x | x | x | | x | x | x | x | x | | | x | x | x | x | x | | |
| Spraying for removing weeds | x | | | | | | | | | | | | | | | | | | | |
| Placing Topsoil | | | x | x | x | | x | | | | | | | | | | | | | |
| Irrigation System 7th thru 12 th on Applegate St | x | x | x | x | x | | x | x | x | x | x | | | x | x | x | x | x | | |
| | | | | | | | | | | | | | | | | | x | Pouring Concrete | | |

Doc Express® Document Signing History

Contract: C15402 - US20: Philomath Couplet Document: 3 Week Look Ahead Schedule
20240513

This document is in the process of being signed by all required signatories using the Doc Express® service. Following are the signatures that have occurred so far.

| Date | Signed By |
|------------|--|
| 05/13/2024 | Sung Min Ahn Corpac Construction Company Electronic Signature (Submitted) |
| | (Approved by Prime Contractor) |
| | (Reviewed by RE Office (New Document option)) |
| | (Accepted by RE Office) |
| | (Recommended by Project RE) |
| | (Approved by Project RE) |
| | (Approved by ODOT RE (CPM/LAL Projects Only)) |
| | (Accepted/Approved by Civil Rights) |
| | (RE Office Correction Made (Markup and New Document Option)) |
| | (RAS Review Completed) |

PHC 3 Week Look Ahead Schedule (From 5/27/2024 Thru 6/15/2024)

| ACTIVITY | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S |
|---|---------|---------|---------|---------|---------|--------|---|--------|--------|--------|--------|--------|--------|---|---------|---------|---------|---------|---------|---------|---|
| 3 Week Look Ahead Schedule | 5/27/24 | 5/28/24 | 5/29/24 | 5/30/24 | 5/31/24 | 6/1/24 | | 6/3/24 | 6/4/24 | 6/5/24 | 6/6/24 | 6/7/24 | 6/8/24 | | 6/10/24 | 6/11/24 | 6/12/24 | 6/13/24 | 6/14/24 | 6/15/24 | |
| Submit 3 Week Look Ahead Schedule | x | | | | | | | | x | | | | | | x | | | | | | |
| Weekly Meeting | | x | | | | | | | x | | | | | | | x | | | | | |
| Demo Crew (For ADA Work) | | | | | | | | | | | | | | | | | | | | | |
| Applegate St Between 13th St and 15th St | | x | x | x | | | | x | x | x | x | | | | x | x | x | x | | | |
| ADA Work Crew | | | | | | | | | | | | | | | | | | | | | |
| SE 13th & Applegate St | | x | | | | | | | | | | | | | | | | | | | |
| SE 14th - SW Applegate on Applegate St | | x | x | | | | | x | x | x | x | | | | x | x | | | | | |
| SE 13th - SW 14th on Applegate St | | x | x | x | | | | x | x | | | | | | | | | | | | |
| SW 14th & Applegate St | | | | | | | | | | x | x | | | | | | | | | | |
| SW Applegate St | | | | | | | | | | | | | | | | x | x | | | | |
| Full Depth Asphalt Repair (Mid Driveway of Fire Station - 7th on Main St) - North | | | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure (mid Driveway of Fire Station - East 9th) | | x | x | x | x | | | | | | | | | | | | | | | | |
| Street Closure on N 10th St | | x | x | x | x | | | | | | | | | | | | | | | | |
| Street Closure on N 9th St on Main St | | | | x | x | | | | | | | | | | | | | | | | |
| Surface Removal (mid Driveway of Fire Station - East 9th) | | x | x | | | | | | | | | | | | | | | | | | |
| Surface Removal (Intersection of 9th and main St) | | | | x | | | | | | | | | | | | | | | | | |
| Excavation (mid Driveway of Fire Station - 9th) | | x | x | x | | | | | | | | | | | | | | | | | |
| Backfilling (mid Driveway of Fire Station - 9th) | | | x | x | | | | | | | | | | | | | | | | | |
| Paving (mid Driveway of Fire Station - 9th) | | | | x | x | | | | | | | | | | | | | | | | |
| Setting Lane Closure (West 9th thru East 7th) | | | | | | | | x | x | x | x | x | x | x | x | x | x | x | x | x | x |
| Street Closure on N 8th St on Main St | | | | | | | | x | x | x | x | x | x | x | x | x | x | x | x | x | x |
| Street Closure on N 7th St on Main St (Depends on Paving schedule) | | | | | | | | | | | | | | | | | | | | | |
| Surface Removal (West 9th thru East 7th) | | | | | | | | x | x | x | x | | | | | | | | | | |
| Surface Removal (Intersection of 7th and main St) - Depends on Paving Schedule | | | | | | | | | | | | | | | | | | | | | |
| Excavation (West 9th thru East 7th) | | | | | | | | x | x | x | x | | | | | | | | | | |
| Backfilling (West 9th thru East 7th) | | | | | | | | | | x | x | x | | | | | | | | | |
| Paving (West 9th thru East 7th) - Waiting for Knife River's Schedule | | | | | | | | | | | | | | | | | | | | | |
| Full Depth Asphalt Repair (7th thru 11th on Applegate St) - South | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | |
|---|--|---|---|---|---|--|--|--|---|---|---|---|---|---|---|---|---|---|------------------|---|
| Setting Lane Closure (7th thru 11th on Applegate St) | | | | | | | | | | | | | | x | x | x | x | x | x | x |
| Surface Removal (7th thru 11th on Applegate St) | | | | | | | | | | | | | | x | x | x | x | | | |
| Excavation (7th thru 11th on Applegate St) | | | | | | | | | | | | | | x | x | x | x | | | |
| Backfilling (7th thru 11th on Applegate St) | | | | | | | | | | | | | | | x | x | x | x | | |
| Paving (7th thru 11th on Applegate St) - Waiting for Knife River's Schedule | | | | | | | | | | | | | | | | | | | | |
| Electric Work (AAKEN) | | | | | | | | | | | | | | | | | | | | |
| Working on Street Lights | | x | x | x | x | | | | x | x | x | x | | | x | x | x | x | x | |
| Pulling Wire & Install foundation of light poles on Applegate St | | x | x | x | x | | | | x | x | x | x | | | x | x | x | x | x | |
| Power on the Signal @ 13th St | | | | | | | | | x | x | x | | | | | | | | | |
| Landscaping Work (Coria) | | | | | | | | | | | | | | | | | | | | |
| Irrigation System on Main St | | x | x | x | x | | | | x | x | x | x | x | | | | | | | |
| Placing Topsoil 8th-12th on Applegate St | | x | x | x | | | | | x | x | x | x | | | | | | | | |
| Irrigation System 7th thru 12 th on Applegate St | | x | x | x | x | | | | x | x | x | x | x | | | | | | | |
| Digging Planter Area | | | | | | | | | | | | | | | x | x | x | x | | |
| | | | | | | | | | | | | | | | | | | x | Pouring Concrete | |

PHC 3 Week Look Ahead Schedule (From 6/17/2024 Thru 7/6/2024)

| ACTIVITY | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S | MON | TUE | WED | THU | FRI | SAT | S |
|---|---------|---------|---------|---------|---------|---------|---|---------|---------|---------|---------|---------|---------|---|--------|--------|--------|--------|--------|--------|---|
| 3 Week Look Ahead Schedule | 6/17/24 | 6/18/24 | 6/19/24 | 6/20/24 | 6/21/24 | 6/22/24 | | 6/24/24 | 6/25/24 | 6/26/24 | 6/27/24 | 6/28/24 | 6/29/24 | | 7/1/24 | 7/2/24 | 7/3/24 | 7/4/24 | 7/5/24 | 7/6/24 | |
| Submit 3 Week Look Ahead Schedule | x | | | | | | | | x | | | | | | x | | | | | | |
| Weekly Meeting | | x | | | | | | | x | | | | | | | x | | | | | |
| Demo Crew (For ADA Work) | | | | | | | | | | | | | | | | | | | | | |
| West of 13th St | x | x | x | x | x | | | x | x | | | | | | | | | | | | |
| East of 13th St | | | | | | | | | | x | x | x | | | x | x | x | | x | | |
| ADA Work Crew | | | | | | | | | | | | | | | | | | | | | |
| Stairs | | | | | | | | | | | | | | | | | | | | | |
| SE 13th - SW 15th on Applegate St | x | | | | | | | | | | | | | | | | | | | | |
| West of 13th St | | | | x | x | | | x | x | x | x | | | | | | | | | | |
| East of 13th St | | | | | | | | | | | x | x | | | x | x | | | | | |
| Full Depth Asphalt Repair (intersection of 7th and Main St) - North | | | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure | | | | | | | | x | x | x | x | x | | | | | | | | | |
| Surface Removal | | | | | | | | x | | | | | | | | | | | | | |
| Excavation | | | | | | | | x | x | | | | | | | | | | | | |
| Backfilling | | | | | | | | | x | x | | | | | | | | | | | |
| Paving | | | | | | | | | | | x | | | | | | | | | | |
| Full Depth Asphalt Repair (7th thru 14th on Applegate St) - South | | | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure (7th thru 11th on Applegate St) | x | x | x | x | x | x | x | x | x | x | x | x | | | | | | | | | |
| Surface Removal (7th thru 11th on Applegate St) | x | | | | | | | | | | | | | | | | | | | | |
| Excavation (7th thru 11th on Applegate St) | | x | | | | | | | | | | | | | | | | | | | |
| Backfilling (7th thru 11th on Applegate St) | | x | | | | | | | | | | | | | | | | | | | |
| Setting Lane Closure (11th thru 14th on Applegate St) | | x | x | x | x | x | x | x | x | x | x | x | | | | | | | | | |
| Surface Removal (11th thru 14th on Applegate St) | | x | x | x | | | | | | | | | | | | | | | | | |
| Excavation (11th thru 14th on Applegate St) | | x | x | x | | | | | | | | | | | | | | | | | |
| Backfilling (11th thru 14th on Applegate St) | | x | x | x | | | | | | | | | | | | | | | | | |
| The intersection of 9th, 11th, 13th - Excavation, Backfilling | | | | | | | | x | x | x | x | | | | | | | | | | |
| Paving (7th thru 14th on Applegate St) - (6/2) | | | | | | | | | | | x | x | | | | | | | | | |
| Grind & Inlay (Main St) | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | |
|--|---|---|---|---|---|--|--|--|--|--|--|--|--|---|---|---|--|--|--|--|--|--|
| Grinding Main St between 14th and 10th St | | | | | | | | | | | | | | x | x | | | | | | | |
| Paving Top between 14th and 10th St on Main St | | | | | | | | | | | | | | | x | x | | | | | | |
| Electric Work (AAKEN) | | | | | | | | | | | | | | | | | | | | | | |
| Installing Street Lights on Main St (North) | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Installing Street Lights on Main St (South) | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping Work (Coria & Corpac) | | | | | | | | | | | | | | | | | | | | | | |
| Placing Topsoil 8th-12th on Applegate St | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| installing Unit Paver | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Irrigation System 7th thru 12 th on Applegate St | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Digging Planter Area | | | | | | | | | | | | | | | | | | | | | | |
| Installing Liner on Bioretention Cell Area | | | | | | | | | | | | | | | | | | | | | | |

| | |
|---|------------------|
| x | Pouring Concrete |
|---|------------------|

| | | | | | | | | | | | | | | | | | | | |
|--|---|---|---|---|---|--|--|---|---|---|---|---|--|--|---|---|---|---|------------------|
| Paving Top between 14th and 10th St on Main St (Side Street) | | | | | x | | | | | | | | | | | | | | |
| Electric Work (AAKEN) | | | | | | | | | | | | | | | | | | | |
| Installing Street Lights on Main St | x | x | x | x | | | | x | x | x | x | | | | | x | x | x | |
| Pulling Wire on Main St | x | x | x | x | x | | | | | | | | | | | | | | |
| Power on 13th Signal (Pending - Waiting for Power Supply) | | | | | | | | | | | | | | | | | | | |
| Landscaping Work (Coria & Corpac) | | | | | | | | | | | | | | | | | | | |
| Placing Topsoil | x | x | x | x | x | | | x | x | x | | x | | | x | x | x | | |
| installing Unit Paver | x | x | x | x | x | | | x | x | x | | x | | | | | | | |
| Installing Liner on Bioretention Cell Area | | | | | | | | x | x | x | | | | | | | | | |
| Completion of Bioretention Cell | | | | | | | | | | | | | | | x | x | x | | |
| | | | | | | | | | | | | | | | | | | x | Pouring Concrete |