

PHC 3 Week Look Ahead Schedule (From 7/15/2024 Thru 8/3/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
3 Week Look Ahead Schedule	7/15/24	7/16/24	7/17/24	7/18/24	7/19/24	7/20/24		7/22/24	7/23/24	7/24/24	7/25/24	7/26/24	7/27/24		7/29/24	7/30/24	7/31/24	8/1/24	8/2/24	8/3/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Concrete Crew (For ADA Work)																					
SE 14th - SW 15th on Applegate St								x	x	x	x	x									
13th St (Sidewalk)	x	x	x	x	x																
ADA Work Crew																					
13th St			x	x	x			x	x	x	x	x									
SE 14th - SE 15th on Applegate St												x			x	x	x	x	x		
Full Depth Asphalt Repair (7th - 8th (North). 13th - 14th(South) and Applegate St)																					
Setting Lane Closure	x	x	x	x																	
Surface Removal	x																				
Excavation	x	x																			
Backfilling	x	x	x																		
Paving			x	x																	
Full Depth Asphalt Repair (8th - 10th and Applegate St) - North																					
Setting Lane Closure								x	x	x	x										
Surface Removal								x													
Excavation								x	x												
Backfilling								x	x	x											
Paving										x	x										
Full Depth Asphalt Repair (10th - 12th and Applegate St) - North																					
Setting Lane Closure															x	x	x	x			
Surface Removal															x						
Excavation															x	x					
Backfilling															x	x	x				
Paving																	x	x			
Electric Work (AAKEN)																					
Installing Street Lights on Main St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		

Pulling Wire on Main St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x											
Power on 13th Signal (Pending - Waiting for Power Supply)																														
Landscaping Work (Coria & Corpac)																														
Placing Topsoil	x	x	x	x				x	x	x	x																			
installing Unit Paver (Partly Pending - NW 13th and Main St to remove existing signal foundation)	x	x	x	x	x			x	x	x	x	x																		
Completion of Bioretention Cell	x	x	x	x	x			x	x	x	x	x																		
																											x	Pouring Concrete		