













Irrigation System Work (Coria) - Main St																					
Pipe Sleeve Work 7th to 10th (South)	7/31/2023	8/2/2023	x	x	x																
Pipe Sleeve Work 10th to 11th (North)	8/3/2023	8/18/2023				x	x			x	x	x	x	x			x	x	x	x	x
Water Quality Biofiltration Swale																					
Construct Bio Swale Diversion - Pending : Environmental Specialist	7/31/2023	8/18/2023	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x

PHC 3 Week Look Ahead Schedule (From 8/21/2023 Thru 9/9/2023)																							
ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			8/21/23	8/22/23	8/23/23	8/24/23	8/25/23	8/26/23		8/28/23	8/29/23	8/30/23	8/31/23	9/1/23	9/2/23		9/4/23	9/5/23	9/6/23	9/7/23	9/8/23	9/9/23	
Submit 3 Week Look Ahead Schedule				x						x							x						
Weekly Meeting					x													x					
Drainage Work (Applegate St)																							
West End thru 8th St	7/31/2023	8/31/2023	x			x				x	x	x	x										
8th St thru 9th St	9/5/2023	9/14/2023																x	x	x			
ADA Ramp Work - Main St																							
10th Thru 11th		8/30/2023	x	x	x	x	x			x	x	Curing Time											
11th thru 12th St	8/23/2023	9/7/2023			x	x	x			x	x	x	x	x	Curing Time								
12th thru 13th St	8/22/2023	8/28/2023											x	x			x	x	x	x			
SW Corner of 13th St	8/30/2023	9/21/2023																					
Install TPAR												x											
Removal of ST & OB (No Lane Closure on Fri)												x											
General Excavation (No Lane Closure on Fri)												x	x										
Electric Work (AAKEN)													x	x			x	x	x	x			
Placing Rock																							
Irrigation Sleeving																							
Forming																							
Pouring Concrete																							
Removal of TPAR																							
Electric Work (AAKEN)																							
Drilled Shaft Work - SW Corner of 13th St on Main St	8/7/2023												x	x				x	x	x			
Street Light Work - 13th St thru 14th St	8/7/2023		x	x	x	x	x																
Irrigation System Work (Coria) - Main St																							
Pipe Sleeve Work 10th to 14h (North)	8/7/2023		x	x	x	x	x			x	x	x	x	x				x	x	x	x		
Water Quality Biofiltration Swale																							
Construct Bio Swale Diversion (Contaminated Soil, General Excavation)	7/31/2023	9/1/2023	x	x	x	x	x			x	x	x	x	x									
Construct Bio Swale Diversion (Riprap in)	8/24/2023	9/1/2023				x	x			x	x	x	x	x									
Construct Bio Swale (including all landscaping) - Waiting for Submittal	9/5/2023	10/13/2023																x	x	x	x		
																		x	Electric Work & Irrigation Sleeve Work Before Pouring Concrete		x	Pouring Concrete	



PHC 3 Week Look Ahead Schedule (From 9/18/2023 Thru 10/7/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S								
PHC 3 Week Look Ahead Schedule			9/25/23	9/26/23	9/27/23	9/28/23	9/29/23	9/30/23		10/2/23	10/3/23	10/4/23	10/5/23	10/6/23	10/7/23		10/9/23	10/10/23	10/11/23	10/12/23	10/13/23	10/14/23									
Submit 3 Week Look Ahead Schedule			x							x							x														
Weekly Meeting				x							x							x													
Drainage Work (Applegate St)																															
9th St thru 10th St	9/18/2023	9/29/2023	x	x	x	x	x																								
10th St thru 11th St	10/2/2023	10/13/2023								x	x	x	x	x			x	x	x	x	x										
ADA Ramp Work - Main St	R&B did not pour concrete last week so schedule is 1 week behind updated master schedule now.																														
10th Thru 11th (South) - Main St - Behind schedule	9/18/2023	10/9/2023	x	x	x	x	x			x	Curing Time																				
NW 7th St - Applegate St	9/27/2023	10/7/2023			x	x	x			x	x	Curing Time																			
NE 8th St - Applegate St	9/29/2023	10/8/2023						x		x	x	x	Curing Time																		
NW 9th St - Applegate St	10/2/2023	10/9/2023								x	x	x	x	Curing Time																	
11th Thru 12th (South) - Main St - Behind schedule	10/3/2023	10/23/2023									x	x	x	x			x	x	x	x	x										
Electric Work (AAKEN)																															
Junction Box Work - 10th St thru 11th St (South) on Main St	9/26/2023	9/29/2023		x	x	x	x																								
Junction Box Work - 7th thru 9th St (North) on Applegate St	9/29/2023	10/4/2023						x		x	x	x																			
Junction Box Work - 11th St thru 12th St (South) on Main St	10/5/2023	10/12/2023		x	x	x	x						x	x			x	x	x	x											
Landscaping Work (Coria) - Main St																															
Irrigation System (8th St) - Behind schedule	9/12/2023		x	x	x	x	x																								
Irrigation System (9th St) - Behind schedule										x	x	x	x	x																	
Irrigation System (10th St) - Behind schedule																	x	x	x	x	x										
Placing Top Soil 7th-10th (North & south) - Behind schedule	9/13/2023		x	x	x	x	x			x	x	x	x	x			x	x	x	x	x										
Water Quality Biofiltration Swale (Need to finish it by 10/15/2023)	it appears to me that they are 3 weeks behind updated master schedule. All of this work, needs to be done by 10/15/2023																														
Bio Swale Work (include Matting, Paver, Planting, ... - Behind Schedule (Coria)	9/20/2023	10/15/2023			x	x	x			x	x	x	x	x			x	x	x	x	x										
																	x			Pouring Concrete											