

PHC 3 Week Look Ahead Schedule (From 7/1/2024 Thru 7/20/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
3 Week Look Ahead Schedule	7/1/24	7/2/24	7/3/24	7/4/24	7/5/24	7/6/24		7/8/24	7/9/24	7/10/24	7/11/24	7/12/24	7/13/24		7/15/24	7/16/24	7/17/24	7/18/24	7/19/24	7/20/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Concrete Crew (For ADA Work)																					
SE 14th - SW 15th on Applegate St	x	x	x		x			x	x	x	x	x									
ADA Work Crew																					
Stairs		x																			
13th St		x	x		x			x	x												
SE 14th - SE 15th on Applegate St								x	x	x	x	x			x	x	x	x	x		
Full Depth Asphalt Repair (intersection of 7th and Main St) - North																					
Setting Lane Closure								x	x	x	x										
Surface Removal								x	x												
Excavation								x													
Backfilling								x	x												
Paving									x	x											
Full Depth Asphalt Repair (7th thru 13th on Applegate St) - South																					
Setting Lane Closure (7th thru 13th on Applegate St) - Pending	x	x	x																		
Paving (7th thru 13th on Applegate St) - Pending		P	P																		
Full Depth Asphalt Repair (7th - 9th and Applegate St) - North																					
Setting Lane Closure															x	x	x	x	x		
Surface Removal															x	x					
Excavation															x	x					
Backfilling															x	x	x				
Paving																	x	x			
Electric Work (AAKEN)																					
Installing Street Lights on Main St	x	x	x	x				x	x	x					x	x	x	x			
Pulling Wire on Main St	x	x	x		x			x	x	x	x	x			x	x	x	x	x		
Power on 13th Signal (Pending - Waiting for Power Supply)																					
Landscaping Work (Coria & Corpac)																					

Doc Express® Document Signing History

Contract: C15402 - US20: Philomath Couplet Document: 3 Week Look Ahead Schedule
20240701

This document is in the process of being signed by all required signatories using the Doc Express® service. Following are the signatures that have occurred so far.

Date	Signed By
07/02/2024	Sung Min Ahn Corpac Construction Company Electronic Signature (Submitted)
	(Approved by Prime Contractor)
	(Reviewed by RE Office (New Document option))
	(Accepted by RE Office)
	(Recommended by Project RE)
	(Approved by Project RE)
	(Approved by ODOT RE (CPM/LAL Projects Only))
	(Accepted/Approved by Civil Rights)
	(RE Office Correction Made (Markup and New Document Option))
	(RAS Review Completed)