

PHC 3 Week Look Ahead Schedule (From 10/2/2023 Thru 10/21/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
PHC 3 Week Look Ahead Schedule			10/2/23	10/3/23	10/4/23	10/5/23	10/6/23	10/7/23		10/9/23	10/10/23	10/11/23	10/12/23	10/13/23	10/14/23		10/16/23	10/17/23	10/18/23	10/19/23	10/20/23	10/21/23		
Submit 3 Week Look Ahead Schedule			x							x							x							
Weekly Meeting				x							x							x						
Drainage Work (Applegate St)																								
10th St thru 11th St	10/2/2023	10/6/2023	x	x	x	x	x																	
11th St thru 12th St	10/9/2023	10/20/2023								x	x	x	x	x			x	x	x	x	x			
ADA Ramp Work - Main St	1 Week behind Master schedule																							
10th Thru 11th (South) - Main St - Behind schedule	9/18/2023		x	x	x	x	Curing Time											x	x	x	x	x		
NW 7th St - Applegate St	9/27/2023	10/6/2023	x	x	x	Curing Time																		
NW 8th St - Applegate St	10/2/2023	10/8/2023	x	x	x	x	x	Curing Time																
NW 9th St - Applegate St	10/4/2023	10/11/2023			x	x	x			x	Curing Time													
NE 7th St - Applegate St	10/6/2023	10/12/2023						x		x	x	Curing Time												
SW 11th St - Main St	10/9/2023	10/13/2023								x	x	x	Curing Time											
NE 8th St - Applegate St	10/9/2023	10/14/2023								x	x	x	x	Curing Time										
NE 9th St - Applegate St	10/10/2023	10/18/2023									x	x	x	x			x	Curing Time						
11th Thru 12th (South) - Main St - Behind schedule	10/11/2023											x	x	x			x	x	x	x	x			
Electric Work (AAKEN)																								
Junction Box Work - 10th St thru 11th St (South) on Main St	9/26/2023	9/29/2023	x	x	x																			
Junction Box Work - 7th thru 9th St (North) on Applegate St	9/29/2023	10/4/2023		x	x	x	x			x	x	x	x	x										
Junction Box Work - 11th St thru 12th St (South) on Main St	10/5/2023	10/12/2023											x	x			x	x	x	x	x			
Landscaping Work (Coria) - Main St																								
Irrigation System (10th St)			x	x	x	x	x																	
Irrigation System (11th St - 12th St)					x	x	x										x	x	x	x	x			
Water Quality Biofiltration Swale (Need to finish it by 10/15/2023)																								
Matting Installation	10/2/2023	10/3/2023	x	x																				
Porous Paver installation	10/3/2023	10/6/2023		x	x	x	x																	
Soil Placement	10/4/2023	10/6/2023			x	x	x																	
Plastic Board installation	10/5/2023	10/5/2023				x																		
Planting	10/9/2023	10/13/2023								x	x	x	x	x										
Seeding	10/11/2023	10/13/2023										x	x	x										
Placing Compost	10/12/2023	10/13/2023											x	x										
																		x	Pouring Concrete					

PHC 3 Week Look Ahead Schedule (From 10/16/2023 Thru 11/4/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
PHC 3 Week Look Ahead Schedule			10/16/23	10/17/23	10/18/23	10/19/23	10/20/23	10/21/23		10/23/23	10/24/23	10/25/23	10/26/23	10/27/23	10/28/23		10/30/23	10/31/23	11/1/23	11/2/23	11/3/23	11/4/23		
Submit 3 Week Look Ahead Schedule			x							x							x							
Weekly Meeting				x							x							x						
Drainage Work (Applegate St)																								
11th St thru 12th St	10/9/2023	10/20/2023	x	x	x	x	x																	
12th St thru 13th St	10/23/2023	11/3/2023								x	x	x	x	x			x	x	x	x	x			
ADA Ramp Work - Main St	3 Week behind Master schedule																							
10th Thru 11th (South) - Main St (Pending - Locations of Trench Drain problem)																								
NE 9th St - Applegate St	10/9/2023	10/18/2023	x	x	Curing																			
NE 7th St - Applegate St	10/12/2023	10/19/2023	x	x	x	Curing																		
NE 8th St - Applegate St	10/17/2023	10/20/2023		x	x	x	Curing																	
NW 10th St - Applegate St	10/19/2023	10/24/2023			x	x	x			x	Curing													
NW 11th St - Applegate St	10/21/2023	10/25/2023				x	x			x	x	Curing												
NE 10th St - Applegate St	10/24/2023	10/26/2023								x	x	x	Curing											
SW & SE Corner of 7th St	10/26/2023										x	x	x	Curing										
SW & SE Corner of 8th St													x	x			x	Curing						
SE Corner of 9th St														x			x	x	Curing					
11th Thru 12th (South) - Main St (Pending - Locations of Trench Drain & Elevation of Inlet & Manhole problem)																								
Electric Work (AAKEN)																								
Junction Box Work - 10th thru 12th St (North) on Applegate St	10/9/2023	10/25/2023	x	x	x	x	x			x	x	x												
Junction Box Work - 11th St thru 12th St (South) on Main St	10/16/2023	10/27/2023	x	x	x	x	x			x	x	x	x	x										
Landscaping Work (Coria) - Main St																								
Top Soil (7th thru 10th) - Main St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Irrigation System (7th thru 10th) - Applegate St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Irrigation System (11th thru 12th) - Main St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
																	x			Pouring Concrete				

PHC 3 Week Look Ahead Schedule (From 10/30/2023 Thru 11/18/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
PHC 3 Week Look Ahead Schedule			10/30/23	10/31/23	11/1/23	11/2/23	11/3/23	11/4/23		11/6/23	11/7/23	11/8/23	11/9/23	11/10/23	11/11/23		11/13/23	11/14/23	11/15/23	11/16/23	11/17/23	11/18/23		
Submit 3 Week Look Ahead Schedule			x							x							x							
Weekly Meeting				x							x							x						
Qty Meeting										x														
Drainage Work (Applegate St)																								
12th St thru 13th St	10/23/2023	10/27/2023	x	x																				
13th St thru 14th St (north)	3/18/1928	11/3/2023			x	x	x			x	x	x	x	x			x	x	x	x	x			
ADA Ramp Work - Main St																								
10th Thru 11th (South) - Main St		11/16/2023			x					x		x	x				x		x	x				
NE 8th St - Applegate St	10/17/2023	11/2/2023	x	x	Curing Time																			
NW 10th St - Applegate St		11/3/2023	x	x	Curing Time																			
SE 11th St - Applegate St		11/5/2023		x	x	Curing Time																		
NW 11th St - Applegate St	10/31/2023	11/8/2023				x	x			x	Curing Time													
NW 12th St - Applegate St	10/19/2023	11/10/2023								x	x	x	Curing Time											
SE 11th St - SW 12th St (Curb and Gutter) - Main St	10/19/2023	11/11/2023									x	x	x				x							
Driveway (between 11th St and 12th St on Main St - South)	11/8/2023	11/19/2023											x	x			x	x	Curing Time					
NE 10th St - Applegate St		11/16/2023															x	x	x	Curing Time				
NE 11th St - Applegate St	11/13/2023	11/17/2023																x	x	x	Curing Time			
Electric Work (AAKEN)																								
Junction Box Work - 11th thru 14th St (North) on Applegate St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Light Pole, Connections, Boring - 9th thru 12th St on Main St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Landscaping Work (Coria) - Main St																								
Top Soil (7th thru 10th) - Main St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Irrigation System (7th thru 12th) - Applegate St (Putting sleeves)			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Irrigation System (11th thru 12th) - Main St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
																			x	Pouring Concrete				

PHC 3 Week Look Ahead Schedule (From 11/6/2023 Thru 11/25/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
PHC 3 Week Look Ahead Schedule			11/6/23	11/7/23	11/8/23	11/9/23	11/10/23	11/11/23		11/13/23	11/14/23	11/15/23	11/16/23	11/17/23	11/18/23		11/20/23	11/21/23	11/22/23	11/23/23	11/24/23	11/25/23		
Submit 3 Week Look Ahead Schedule			x							x							x							
Weekly Meeting				x							x							x						
Qty Meeting										x														
Drainage Work (Applegate St)																								
13th St thru 14th St (north)	11/6/2023	11/22/2023	x	x	x	x	x			x	x	x	x	x			x	x	x					
ADA Ramp Work - Main St																								
Sidewalk with Trench Drain 10th Thru 11th (South) - Main St		11/15/2023	x		x					x		x	Curing Time											
Sidewalk with Trench Drain 11th Thru 12th (South) - Main St		12/3/2023															x		x					
SE 11th St - Main St		11/10/2023		x	x	Curing Time																		
SW 12th St - Main St		11/11/2023		x	x	x	Curing Time																	
Curb and Gutter Between 11th and 12th (South) - Main St		11/11/2023		x	x	x	Curing Time																	
NW 11th St - Applegate St		11/15/2023			x	x	x			x	Curing Time													
NW 12th St - Applegate St	11/10/2023	11/17/2023						x		x	x	x	Curing Time											
NE 10th St - Applegate St	11/14/2023	11/18/2023								x	x	x	x											
NE 10th St - Applegate St	11/15/2023	11/22/2023										x	x	x			x	Curing Time						
NE 11th St - Applegate St	11/16/2023	11/24/2023											x	x			x	x	x	Curing Time				
Electric Work (AAKEN)																								
Junction Box Work - 13th thru 14th St (North) on Applegate St			x	x	x	x	x			x	x	x	x	x										
Light Pole, Connections, Boring on Main St			x	x	x	x	x			x	x	x	x	x			x	x	x					
Landscaping Work (Coria) - Main St																								
Top Soil (7th thru 10th) - Main St			x	x	x	x	x			x	x	x	x	x			x	x	x					
Irrigation System (7th thru 12th) - Applegate St (Putting sleeves)						x	x			x	x	x	x	x			x	x	x					
Irrigation System (7th thru 10th) - Main St			x	x	x	x	x			x	x	x	x	x			x	x	x					
																			x	Pouring Concrete				

PHC 3 Week Look Ahead Schedule (From 11/13/2023 Thru 12/2/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			11/13/23	11/14/23	11/15/23	11/16/23	11/17/23	11/18/23		11/20/23	11/21/23	11/22/23	11/23/23	11/24/23	11/25/23		11/27/23	11/28/23	11/29/23	11/30/23	12/1/23	12/2/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting				x							x							x					
Drainage Work (Applegate St)																							
13th St between Main St and Applegate St	11/6/2023	11/22/2023	x	x	x	x	x			x	x	x											
The intersection of 14th St	11/27/2023	12/7/2023															x	x	x	x	x		
ADA Ramp Work - Main St																							
Sidewalk with Trench Drain 10th Thru 11th (South) - Main St		11/15/2023	x	x	x																		
Sidewalk with Trench Drain 11th Thru 12th (South) - Main St		12/3/2023			x	x	x			x	x	x					x	x	x				
SW 12th St - Main St		11/11/2023	x	x	Curing Time																		
NW 11th St - Applegate St		11/11/2023		x	x	Curing Time																	
NW 12th St - Applegate St		11/15/2023			x	x	Curing Time																
Curb and Gutter Between 11th and 12th (South) - Main St	11/10/2023	11/17/2023				x	x			x	x	x	Curing Time										
Driveway Between 11th St and 12th St on South - Main St							x			x	x	Curing Time											
NE 10th St - Applegate St	11/14/2023	11/18/2023								x	x	x					x	Curing Time					
NE 11th St - Applegate St	11/15/2023	11/22/2023										x					x	x	Curing Time				
NE 12th St - Applegate St	11/16/2023	11/24/2023															x	x	x	Curing Time			
Electric Work (AAKEN)																							
Junction Box Work - 13th thru 14th St (North) on Applegate St			x	x	x	x	x																
Light Pole, Connections, Boring on Main St			x	x	x	x	x			x	x	x					x	x	x	x	x		
Landscaping Work (Coria) - Main St																							
Top Soil (7th thru 10th) - Main St			x	x	x	x	x			x	x	x					x	x	x				
Irrigation System (7th thru 13th) - Applegate St (Putting sleeves)						x	x			x	x	x					x	x	x	x	x		
Irrigation System (7th thru 11th) - Main St			x	x	x	x	x			x	x	x					x	x					
																			x	Pouring Concrete			

PHC 3 Week Look Ahead Schedule (From 11/20/2023 Thru 12/9/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
PHC 3 Week Look Ahead Schedule			11/20/23	11/21/23	11/22/23	11/23/23	11/24/23	11/25/23		11/27/23	11/28/23	11/29/23	11/30/23	12/1/23	12/2/23		12/4/23	12/5/23	12/6/23	12/7/23	12/8/23	12/9/23		
Submit 3 Week Look Ahead Schedule			x							x							x							
Weekly Meeting				x							x							x						
Drainage Work (Applegate St)																								
13th St between Main St and Applegate St - Pending Grade Issue & Pipe Crew has time off until 12/1/23	11/6/2023	12/15/2023															x	x	x	x	x			
ADA Ramp Work																								
Sidewalk with Trench Drain 11th Thru 12th (South) - Main St		12/3/2023	x	Curing Time							x	Curing Time												
Sidewalk Between 11th and 12th (North) - Applegate St		12/8/2023									x	x	x	x			x	x	x	Curing Time				
Driveway Between 11th St and 12th St on South - Main St / R&B (Pouring Concrete)		11/28/2023		x	Curing Time																			
NE 10th St - Applegate St / R&B (Pouring Concrete)	11/14/2023	11/18/2023	x	x						x	Curing Time													
Sidewalk Between 11th and 12th (South) - Main St / R&B (Pouring Concrete)		11/30/2023		x						x	x	Curing Time												
NE 11th St - Applegate St / R&B (Pouring Concrete)	11/15/2023	11/22/2023		x	x						x	x	x	Curing Time										
NE 13th St - Applegate St / R&B (Pouring Concrete)	11/16/2023	11/24/2023										x	x				x	Curing Time						
Electric Work (AAKEN)																								
Boring Work 13th thru 14th St on Applegate St		11/21/2023	x	x																				
Tie in / Pouring Wire Work		12/8/2023								x	x	x	x	x			x	x	x	x	x			
Landscaping Work (Coria) - Main St																								
Irrigation System (10th thru 13th) - Applegate St (Putting sleeves)			x	x	x					x	x	x	x	x			x	x	x					
Top Soil (7th thru 10th) - Main St (North)			x	x	x																			
Top Soil (7th thru 10th) - Main St (South)										x	x	x	x	x			x	x	x	x	x			
Irrigation System (7th thru 11th) - Main St			x	x	x					x	x	x	x	x			x	x	x	x	x			
																	x	Pouring Concrete						

PHC 3 Week Look Ahead Schedule (From 12/4/2023 Thru 12/23/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
PHC 3 Week Look Ahead Schedule			12/4/23	12/5/23	12/6/23	12/7/23	12/8/23	12/9/23		12/11/23	12/12/23	12/13/23	12/14/23	12/15/23	12/16/23		12/18/23	12/19/23	12/20/23	12/21/23	12/22/23	12/23/23		
Submit 3 Week Look Ahead Schedule			x							x							x							
Weekly Meeting				x							x							x						
Quantity Meeting			x																					
Drainage Work (Applegate St)																								
Install inlets on Applegate St			x	x	x	x	x																	
13th St between Main St and Applegate St	11/6/2023	12/8/2023								x	x	x	x	x										
Between 7th St and 11th St on Applegate St (South Side)	12/11/2023																x	x	x	x	x			
ADA Ramp Work (Corpac)																								
Sidewalk 11th thru 12th	12/4/2023	12/20/2023	x	x	x	x				x	x	x	x	x			x	Curing Time						
Sidewalk 12th thru 13th (North)	12/19/2023																	x	x	x	x			
ADA Ramp Work (R&B)																								
Tall Curb Between 10th ~ 11th St on Main		12/9/2023	x	x	x	Curing Time																		
Tall Curb Between 11th ~ 12th St on Main		12/13/2023		x	x	x	Curing Time																	
NE 12th St - Applegate St	12/8/2023	12/15/2023			x	x	x	Curing Time																
NW 13th St - Applegate St	12/1/2023	12/13/2023				x	x			x	Curing Time													
11th ~ 12th St on Applegate (North) - Driveway	12/4/2023	12/24/2023	x	x	x	x	x			x	x	x	x	x			x	Curing Time						
SW & SE 7th - Applegate St	12/11/2023	12/21/2023									x	x	x	x			x	x	Curing Time					
SW & SE 8th - Applegate St	12/12/2023	12/22/2023										x	x	x			x	x	x	Curing Time				
SE 9th - Applegate St	12/13/2023	12/23/2023											x	x			x	x	x	x	Curing Time			
12th ~ 13th St on Applegate (North) - Driveway	12/11/2023										x	x	x	x			x	x	x	x	x			
Electric Work (AAKEN)																								
Boring Work 13th thru 14th St on Applegate St			x	x	x	x	x			x	x	x	x	x										
Tie in / Pouring Wire Work - Main St			x	x	x	x	x			x	x	x	x	x										
Tie in / Pouring Wire Work - Applegate St			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Light Pole Work			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Landscaping Work (Coria) - Main St																								
Irrigation System (11th thru 13th) - Applegate St (Putting sleeves)			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Top Soil (7th thru 12th) - Main St (North)			x	x	x	x	x																	
Irrigation System (7th thru 12th on South) - Main St										x	x	x	x	x										
Top Soil (7th thru 12th) - Main St (South)																	x	x	x	x	x			
																		x	Pouring Concrete					