

PHC 3 Week Look Ahead Schedule (From 7/15/2024 Thru 8/3/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
3 Week Look Ahead Schedule	7/22/24	7/23/24	7/24/24	7/25/24	7/26/24	7/27/24		7/29/24	7/30/24	7/31/24	8/1/24	8/2/24	8/3/24		8/5/24	8/6/24	8/7/24	8/8/24	8/9/24	8/10/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting			x						x							x					
Concrete Crew (For ADA Work)																					
SE 14th - SE 15th on Applegate St								x	x	x	x	x			x	x	x				
13th St (Sidewalk & Driveway)	x	x	x	x																	
ADA Work Crew																					
13th St		x	x	x	x																
SE 14th - SE 15th on Applegate St					x			x	x	x	x	x			x	x	x	x	x		
Full Depth Asphalt Repair (8th - 9th (North). 13th - 14th(South) and Applegate St)																					
Setting Lane Closure	x	x	x	x																	
Surface Removal	x	x																			
Excavation	x	x																			
Backfilling	x	x	x																		
Paving			x	x																	
Full Depth Asphalt Repair (9th - 11th and Applegate St) - North																					
Setting Lane Closure								x	x	x	x										
Surface Removal								x	x												
Excavation								x	x												
Backfilling								x	x	x											
Paving										x	x										
Grinding & Inlaying on Main St between 7th - 10th																					
Grinding Work (Sunday Night)							x	x	x	x	x										
Preparing Paving								x	x	x											
Paving (Wednesday Night - Thursday)								x	x	x	x										
Full Depth Asphalt Repair (11th - 13th and Applegate St) - North																					
Setting Lane Closure															x	x	x	x			
Surface Removal															x	x					
Excavation															x	x					
Backfilling															x	x	x				

Paving																	x	x				
Electric Work (AAKEN)																						
Repairing 7th St - Pulling Wire	x	x	x	x																		
Installing Street Lights on Main St & Applegate St	x	x	x	x				x	x	x	x				x	x	x	x				
Power on 13th Signal (Pending - Waiting for Power Supply)	Got information that Pacific Power will take care of it in 2 weeks																					
Landscaping Work (Coria & Corpac)																						
Placing Topsoil	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
installing Unit Paver (Partly Pending - NW 13th and Main St to remove existing signal foundation)																						
Completion of Bioretention Cell	x	x	x	x	x																	
Irrigation System (Finish by 8/9/2024)	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Striping (SPM)																						
Striping Work (SPM) - Start 8/18/24																						
Permanent Sign (Knife River)																						
Installing Permanent Sign - Depends on Approval from ODOT												x	x			x	x	x	x	x		
																	x	Pouring Concrete				