

PHC 3 Week Look Ahead Schedule (From 8/12/2024 Thru 8/31/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	
3 Week Look Ahead Schedule	8/12/24	8/13/24	8/14/24	8/15/24	8/16/24	8/17/24	8/18/24	8/19/24	8/20/24	8/21/24	8/22/24	8/23/24	8/24/24	8/25/24	8/26/24	8/27/24	8/28/24	8/29/24	8/30/24	8/31/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Concrete Crew (For ADA Work)																					
SE 14th - SE 15th on Applegate St	x	x	x	x	x			x	x	x	x	x									
West of 13th St (Sidewalk)								x													
ADA Work Crew																					
West of 13th St (Sidewalk)	x									x	x										
South Side on Applegate St & Island	x							x	x	x	x										
Bike Separator Between 13th - 15th on Applegate St		x																			
SE 9th & Main St									x												
NW 14th & Main St (Pending - Waiting for Pacific Power to remove Utility Pole)	Waiting for Pacific Power																				
SE 13th & Applegate St (Pending - Waiting for Pacific Power to remove Utility Pole)	Waiting for Pacific Power																				
West of 13th (Alleyway) & Main St (Pending - Waiting for Pacific Power to remove Utility Pole)	Waiting for Pacific Power																				
Grinding & Inlaying on Main St between 7th - 10th																					
Grinding Work (Driving way) Night Work	x	x																			
Preparing Paving	x	x	x																		
Paving - Night Work	x	x	x	x																	
Full Depth Asphalt Repair (120 ft East from 11th - 120ft west from 13th on Applegate St) - North																					
Setting Lane Closure	x	x	x	x																	
Surface Removal	x	x																			
Excavation	x	x																			
Backfilling	x	x	x																		
Paving - Night Work			x	x																	
Grinding North Side of Applegate St (Because of Elevation Difference)				x																	
Grinding & Inlaying on Applegate St St between 7th - 14th																					
Grinding Work (Driving way) Night Work							x	x													
Preparing Paving				x	x		x	x	x												
Paving Around Gutter - Night Work 7th - 11th (both Side) / 7th - 14th (South Side)							x	x													
Paving Top Paving - Night Work (7th - 11th)								x	x												
Paving Tie in - Night Work (7th - 11th)									x	x											
Full Depth Asphalt Repair (120ft west from 13th to the End on Applegate St) - North																					
Setting Lane Closure								x	x	x	x										
Surface Removal								x	x												
Excavation								x	x												
Backfilling								x	x	x											
Paving - Night Work										x	x										
Grinding North Side of Applegate St (Because of Elevation Difference)											x										
Grinding & Inlaying on Applegate St St between 11th - 14th & 13th St Between Main St - Applegate St																					
Grinding Work (Driving way) Night Work														x	x						
Preparing Paving														x	x	x					

