

OR99 3 Week Look Ahead Schedule (From 1/9/2023 Thru 1/28/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
OR99 3 Week Look Ahead Schedule			1/9/23	1/10/23	1/11/23	1/12/23	1/13/23	1/14/23		1/16/23	1/17/23	1/18/23	1/19/23	1/20/23	1/21/23		1/23/23	1/24/23	1/25/23	1/26/23	1/27/23	1/28/23	
Submit 3 Week Look Ahead Schedule			x																				
Weekly Meeting			x																				
Corpac - Main St																							
N 7th » 8th St (10 hours / day)																							
Saw Cutting			x	x	x																		
Mill and Remove AC for Pipe Installation			x	x	x																		
Lay Pipe			x	x	x																		
Install Inlets & Manholes				x	x	x																	
N 9th » 10th St (10 hours / day)																							
Saw Cutting										x	x	x											
Mill and Remove AC for Pipe Installation										x	x	x											
Lay Pipe										x	x	x											
Install Inlets & Manholes											x	x	x										
S 10th » 9th St (10 hours / day)																							
Saw Cutting																	x	x	x				
Mill and Remove AC for Pipe Installation																	x	x	x				
Lay Pipe																	x	x	x				
Install Inlets & Manholes																		x	x	x			
Coria Landscaping - Main St (7th St, 8th St, 9th St)																							
Install Irrigation Sleeves in street crossings only (N 7th » 8th St)			x	x	x	x																	
Install Irrigation Sleeves in street crossings only (N 9th » 10th St)										x	x	x	x										
Install Irrigation Sleeves in street crossings only (S 10th » 9th St)																	x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 1/16/2023 Thru 2/4/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			1/16/23	1/17/23	1/18/23	1/19/23	1/20/23	1/21/23		1/23/23	1/24/23	1/25/23	1/26/23	1/27/23	1/28/23		1/30/23	1/31/23	2/1/23	2/2/23	2/3/23	2/4/23	
Submit 3 Week Look Ahead Schedule			x																				
Weekly Meeting			x																				
Corpac - Main St																							
S 10th » 7th St																							
Saw Cutting			x	x																			
Mill and Remove AC for Pipe Installation			x	x	x	x	x			x	x	x	x	x									
Lay Pipe				x	x	x	x			x	x	x	x	x									
Install Inlets & Manholes				x	x	x	x			x	x	x	x	x									
Crossing Pipe 7th » 8th St																							
Mill and Remove AC for Pipe Installation																	x	x	x				
Lay Pipe																	x	x	x	x			
Install Inlets & Manholes																			x	x	x		

PHC 3 Week Look Ahead Schedule (From 1/23/2023 Thru 2/11/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			1/23/23	1/24/23	1/25/23	1/26/23	1/27/23	1/28/23		1/30/23	1/31/23	2/1/23	2/2/23	2/3/23	2/4/23		2/6/23	2/7/23	2/8/23	2/9/23	2/10/23	2/11/23	
Submit 3 Week Look Ahead Schedule			x																				
Weekly Meeting			x																				
Corpac - Main St																							
S 10th » 9th St																							
Mill and Remove AC for Pipe Installation			x	x	x	x																	
Lay Pipe			x	x	x	x																	
Install Inlets & Manholes			x	x	x	x																	
S 9th » 8th St																							
Mill and Remove AC for Pipe Installation										x	x	x	x										
Lay Pipe										x	x	x	x										
Install Inlets & Manholes										x	x	x	x										
S 8th » 7th St																							
Mill and Remove AC for Pipe Installation																	x	x	x	x			
Lay Pipe																	x	x	x	x			
Install Inlets & Manholes																	x	x	x	x			
Cutting trees at retention pond on 9th																	x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 2/20/2023 Thru 3/11/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			2/20/23	2/21/23	2/22/23	2/23/23	2/24/23	2/25/23		2/27/23	2/28/23	3/1/23	3/2/23	3/3/23	3/4/23		3/6/23	3/7/23	3/8/23	3/9/23	3/10/23	3/11/23	
Submit 3 Week Look Ahead Schedule			x																				
Weekly Meeting			x																				
Corpac - Main St																							
S 10th » 11th St																							
Remove AC for Pipe Installation	2/14/2023	3/2/2023	x	x	x	x				x	x	x	x										
Lay Pipe	2/14/2023	3/2/2023	x	x	x	x				x	x	x	x										
Install Inlets & Manholes	2/14/2023	3/2/2023	x	x	x	x				x	x	x	x										
S 11th » 12th St																							
Remove AC for Pipe Installation	3/6/2023	3/16/2023															x	x	x	x			
Lay Pipe	3/6/2023	3/16/2023															x	x	x	x			
Install Inlets & Manholes	3/6/2023	3/16/2023															x	x	x	x			
Aaken - Main St																							
7th St - Underground Boring for Electrical Conduit	2/27/2023	3/2/2023								x	x	x	x										
8th - 9th St - Underground Boring for Electrical Conduit	3/6/2023	3/9/2023															x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 2/27/2023 Thru 3/18/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			2/27/23	2/28/23	3/1/23	3/2/23	3/3/23	3/4/23		3/6/23	3/7/23	3/8/23	3/9/23	3/10/23	3/11/23		3/13/23	3/14/23	3/15/23	3/16/23	3/17/23	3/18/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting			x							x							x						
Corpac - Main St																							
S 10th » 11th St																							
Remove AC for Pipe Installation	2/14/2023	3/9/2023	x	x	x	x				x	x	x	x										
Lay Pipe	2/14/2023	3/9/2023	x	x	x	x				x	x	x	x										
Install Inlets & Manholes	2/14/2023	3/9/2023	x	x	x	x				x	x	x	x										
S 11th » 12th St																							
Remove AC for Pipe Installation	3/13/2023	3/23/2023															x	x	x	x			
Lay Pipe	3/13/2023	3/23/2023															x	x	x	x			
Install Inlets & Manholes	3/13/2023	3/23/2023															x	x	x	x			
Aaken - Main St																							
7th St - Underground Boring for Electrical Conduit	3/6/2023	3/9/2023								x	x	x	x										
8th - 9th St - Underground Boring for Electrical Conduit	3/13/2023	3/16/2023															x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 3/6/2023 Thru 3/25/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			3/6/23	3/7/23	3/8/23	3/9/23	3/10/23	3/11/23		3/13/23	3/14/23	3/15/23	3/16/23	3/17/23	3/18/23		3/20/23	3/21/23	3/22/23	3/23/23	3/24/23	3/25/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting				x							x							x					
Corpac - Main St																							
TV Inspection	3/6/2023	3/6/2023	x																				
S 12th » 7th St																							
Install inlets	3/7/2023	3/9/2023		x	x	x																	
S 11th » 10th St																							
Temporary Paving on South Side (Depend on Weather)						x				x													
S 9th » 8th St (Pending - NW Natural Gas needs to relocate gas lines)																							
Remove AC for Pipe Installation	3/13/2023	3/23/2023								x	x	x	x				x	x	x	x			
Lay Pipe	3/13/2023	3/23/2023								x	x	x	x				x	x	x	x			
Install Manholes	3/13/2023	3/23/2023								x	x	x	x				x	x	x	x			
Aaken - Main St																							
7th St - Underground Boring for Electrical Conduit	3/13/2023	3/16/2023								x	x	x	x										
8th - 9th St - Underground Boring for Electrical Conduit	3/20/2023	3/23/2023															x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 3/13/2023 Thru 4/1/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			3/13/23	3/14/23	3/15/23	3/16/23	3/17/23	3/18/23		3/20/23	3/21/23	3/22/23	3/23/23	3/24/23	3/25/23		3/27/23	3/28/23	3/29/23	3/30/23	3/31/23	4/1/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting				x							x							x					
Corpac - Main St																							
S 11th » 10th St																							
Temporary Paving on South Side (Depend on Weather)						x				x													
S 9th » 8th St																							
Remove AC for Pipe Installation	3/13/2023	3/23/2023	x	x	x	x				x	x	x	x										
Lay Pipe	3/13/2023	3/23/2023	x	x	x	x				x	x	x	x										
Install Manholes	3/13/2023	3/23/2023	x	x	x	x				x	x	x	x										
S 8th » 7th St																							
Remove AC for Pipe Installation	3/27/2023	4/6/2023															x	x	x	x			
Lay Pipe	3/27/2023	4/6/2023															x	x	x	x			
Install Manholes	3/27/2023	4/6/2023															x	x	x	x			
Aaken - Main St																							
7th St - Underground Boring for Electrical Conduit	3/20/2023	3/23/2023								x	x	x	x										
8th - 9th St - Underground Boring for Electrical Conduit	3/27/2023	3/30/2023															x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 3/20/2023 Thru 4/8/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			3/20/23	3/21/23	3/22/23	3/23/23	3/24/23	3/25/23		3/27/23	3/28/23	3/29/23	3/30/23	3/31/23	4/1/23		4/3/23	4/4/23	4/5/23	4/6/23	4/7/23	4/8/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting				x							x							x					
Corpac - Main St																							
S 8th » 7th St																							
Remove AC for Pipe Installation	3/27/2023	4/6/2023	x	x	x	x				x	x	x	x										
Lay Pipe	3/27/2023	4/6/2023	x	x	x	x				x	x	x	x										
Install Manholes	3/27/2023	4/6/2023	x	x	x	x				x	x	x	x										
N 7th » 9th St																							
Remove AC for Pipe Installation	3/27/2023	4/6/2023															x	x	x	x			
Lay Pipe	3/27/2023	4/6/2023															x	x	x	x			
Install Manholes	3/27/2023	4/6/2023															x	x	x	x			
Aaken - Main St																							
7th St - Underground Boring for Electrical Conduit	3/20/2023	3/23/2023								x	x	x	x										
8th - 9th St - Underground Boring for Electrical Conduit	3/27/2023	3/30/2023															x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 3/27/2023 Thru 4/15/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			3/27/23	3/28/23	3/29/23	3/30/23	3/31/23	4/1/23		4/3/23	4/4/23	4/5/23	4/6/23	4/7/23	4/8/23		4/10/23	4/11/23	4/12/23	4/13/23	4/14/23	4/15/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting				x							x							x					
Corpac - Main St																							
N 7th » 8th Street Crossing																							
Remove AC for Pipe Installation	3/27/2023	3/30/2023	x	x	x	x																	
Lay Pipe	3/27/2023	3/30/2023	x	x	x	x																	
Install inlets & Manholes	3/27/2023	3/30/2023	x	x	x	x																	
N 8th » 9th Street Crossing																							
Remove AC for Pipe Installation	4/3/2023	4/6/2023								x	x	x	x										
Lay Pipe	4/3/2023	4/6/2023								x	x	x	x										
Install inlets & Manholes	4/3/2023	4/6/2023								x	x	x	x										
N 9th » 10th Street Crossing																							
Remove AC for Pipe Installation	4/10/2023	4/13/2023															x	x	x	x			
Lay Pipe	4/10/2023	4/13/2023															x	x	x	x			
Install inlets & Manholes	4/10/2023	4/13/2023															x	x	x	x			
Aaken - Main St																							
7th St - Underground Boring for Electrical Conduit	3/27/2023	3/30/2023	x	x	x	x																	
8th St - Underground Boring for Electrical Conduit	4/3/2023	4/6/2023								x	x	x	x										
9th St - Underground Boring for Electrical Conduit	4/10/2023	4/13/2023															x	x	x	x			