

PHC 3 Week Look Ahead Schedule (From 4/10/2023 Thru 4/29/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			4/10/23	4/11/23	4/12/23	4/13/23	4/14/23	4/15/23		4/17/23	4/18/23	4/19/23	4/20/23	4/21/23	4/22/23		4/24/23	4/25/23	4/26/23	4/27/23	4/28/23	4/29/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting				x							x							x					
Corpac - Main St																							
N 8th » 9th Street Crossing																							
Remove AC for Pipe Installation	4/10/2023	4/13/2023	x	x	x	x																	
Lay Pipe	4/10/2023	4/13/2023	x	x	x	x																	
Install inlets & Manholes	4/10/2023	4/13/2023	x	x	x	x																	
N 9th » 10th Street Crossing																							
Remove AC for Pipe Installation	4/17/2023	4/20/2023								x	x	x	x										
Lay Pipe	4/17/2023	4/20/2023								x	x	x	x										
Install inlets & Manholes	4/17/2023	4/20/2023								x	x	x	x										
N 10th » 11th Street Crossing																							
Remove AC for Pipe Installation	4/10/2023	4/13/2023															x	x	x	x			
Lay Pipe	4/10/2023	4/13/2023															x	x	x	x			
Install inlets & Manholes	4/10/2023	4/13/2023															x	x	x	x			
Aaken - Main St																							
9th St - Underground Boring for Electrical Conduit	4/17/2023	4/20/2023								x	x	x	x										
10th St - Underground Boring for Electrical Conduit	4/24/2023	4/27/2023															x	x	x	x			

PHC 3 Week Look Ahead Schedule (From 5/1/2023 Thru 5/20/2023)

ACTIVITY	Start	Finish	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule			5/1/23	5/2/23	5/3/23	5/4/23	5/5/23	5/6/23		5/8/23	5/9/23	5/10/23	5/11/23	5/12/23	5/13/23		5/15/23	5/16/23	5/17/23	5/18/23	5/19/23	5/20/23	
Submit 3 Week Look Ahead Schedule			x							x							x						
Weekly Meeting				x							x							x					
Corpac - Main St																							
N 11th » 12th Main Line																							
Remove AC for Pipe Installation	5/1/2023	5/4/2023	x	x	x	x																	
Lay Pipe	5/1/2023	5/4/2023	x	x	x	x																	
Install inlets & Manholes	5/1/2023	5/4/2023	x	x	x	x																	
N 12th » 13th Main Line																							
Remove AC for Pipe Installation	5/8/2023	5/11/2023								x	x	x	x										
Lay Pipe	5/8/2023	5/11/2023								x	x	x	x										
Install inlets & Manholes	5/8/2023	5/11/2023								x	x	x	x										
N 10th » 11th Street Crossing																							
Remove AC for Pipe Installation	5/15/2023	5/18/2023															x	x	x	x			
Lay Pipe	5/15/2023	5/18/2023															x	x	x	x			
Install inlets & Manholes	5/15/2023	5/18/2023															x	x	x	x			
Electric Work (AAKEN) - Main St																							
NW 9th St - Pending																							
9th St Electric Work	5/15/2023	5/18/2023															x	x	x	x			
Irrigation System Work (Coria) - Main St																							
7th St - 8th St : Street Crossing Work (Delayed)	5/15/2023	5/18/2023															x	x	x	x			

11th ~12th St Electric Work	5/22/2023	5/25/2023														x	x	x	x		
Irrigation System Work (Coria) - Main St																					
7th St - 10th St : Street Crossing Work (Delayed)	5/15/2023	5/18/2023								x	x	x	x								
7th St - 8th St : Main Line Irrigation System (Delayed)	5/22/2023	5/25/2023														x	x	x	x		

Underground Electrical Work 7th to 10th (South)	6/15/2023	6/21/2023				x				x	x	x								
Irrigation System Work (Coria) - Main St																				
Pipe Sleeve Work @ NE 7th St	6/12/2023	6/14/2023	x	x	x															
Pipe Sleeve Work @ NW 9th St	6/14/2023	6/15/2023			x	x														
Pipe Sleeve Work @ NW 10th St	6/15/2023	6/19/2023				x				x										
Pipe Sleeve Work @ NE 8th St	6/19/2023	6/20/2023								x	x									
Pipe Sleeve Work @ SW 7th St	6/26/2023	6/27/2023														x	x			
Pipe Sleeve Work @ SE 8th St	6/26/2023	6/27/2023														x	x			
Pipe Sleeve Work @ SW 9th St	6/27/2023	6/28/2023															x	x		

Underground Electrical Work 7th to 10th (South)	7/3/2023	7/21/2023								x		x	x	x			x	x	x	x	x	
Irrigation System Work (Coria) - Main St																						
Pipe Sleeve Work 7th to 10th (North)	6/15/2023	6/30/2023	x	x	x	x	x															
Pipe Sleeve Work 7th to 10th (South)	7/3/2023	7/21/2023								x		x	x	x			x	x	x	x	x	