

PHC 3 Week Look Ahead Schedule (From 1/1/2024 Thru 1/20/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
PHC 3 Week Look Ahead Schedule	1/1/24	1/2/24	1/3/24	1/4/24	1/5/24	1/6/24		1/8/24	1/9/24	1/10/24	1/11/24	1/12/24	1/13/24		1/15/24	1/16/24	1/17/24	1/18/24	1/19/24	1/20/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Excavation Crew (Corpac)																					
Demo & Excavating (8th ~ 10th Applegate St - South)		x	x	x	x																
Demo & Excavating & Backfilling & Fine Grade (13th Applegate St - North)								x	x												
Demo & Excavating (9th, 11th Applegate St - South)				x	x			x	x	x											
Saw Cutting 11th St thru 13th St on Applegate (South)								x	x	x											
Demo & Excavating & Backfilling & Grading (12th ~ 13th Main St - North)								x	x	x	x	x			x	x	x	x			
Demo & Excavating & Grading (SW 12th St & Applegate St - South)															x	x					
Pipe Crew (Corpac)																					
Install Drainage Structures and Pipes on Applegate St & 11th St		x	x	x	x																
Install Drainage Structures and Pipes on Applegate St & 12th St - 13th St								x	x	x	x	x									
Install Drainage Structures and Pipes on Applegate St & 13th St - 14th St															x	x	x	x	x		
Cement Crew 1 (R&B)																					
SW & SE 8th St on Applegate St		x	Curing Time																		
SW & SE 10th on Applegate St		x	x	Curing Time																	
SE 9th St on Applegate St			x	x	Curing Time																
SE 11th St on Applegate St					x			x	Curing Time												
SW 9th St on Applegate St								x	x	x	Curing Time										
Sidewalk Between 12th & 13th on Main St (North)								x	x	x	x	x			x	x	x	x	x		
SW 11th St on Applegate St												x			x	Curing Time					
Cement Crew 2 (Corpac)																					
Sidewalk behind NW 13th bio cell, curb& gutter in front of bio cell					x			x	Curing Time												
Sidewalk Between 12th & 13th on Main St (North)									x	x	x	x			x	x	x	x	x		
Electric Work (AAKEN)																					
Putting Light Poll Foundation		x	x	x	x			x	x	x	x	x									
Pulling Wire on Main St & Applegate St			x	x	x			x	x	x	x	x			x	x	x	x	x		
Landscaping Work (Coria)																					
Putting Sleeves 7th thru 9th on Applegate St (North)		x	x	x	x																
Putting Sleeves 9th & 11th on Applegate St (North)				x	x			x	x	x	x	x									
Putting Sleeves 7th thru 9th on Applegate St (South)								x	x	x	x	x									
Irrigation System & Top Soil 10th St thru 12th St on Main St (South)		x	x	x	x																
Putting Sleeves 11th thru 12th on Main St (North)								x	x	x	x	x			x	x	x	x	x		
															x	Pouring Concrete					

PHC 3 Week Look Ahead Schedule (From 1/22/2024 Thru 2/10/2024)																								Description & Question	
ACTIVITY			MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S		
PHC 3 Week Look Ahead Schedule	Finish	Original Finish (11/30 Master Sch.)	1/22/24	1/23/24	1/24/24	1/25/24	1/26/24	1/27/24		1/29/24	1/30/24	1/31/24	2/1/24	2/2/24	2/3/24		2/5/24	2/6/24	2/7/24	2/8/24	2/9/24	2/10/24			
Submit 3 Week Look Ahead Schedule			x							x							x								
Weekly Meeting				x							x							x							
Excavation Crew (Corpac)																									
SE 9th & Applegate St - Grading	1/22/2024	12/28/2024	x																					24 Days Behind Master Schedule	
NW 13th & Applegate St - Grading	1/23/2024	3/26/2024	x	x																					
NE 12th - NW 13th & Main St - Demo, Grading, Saw Cutting	2/6/2024	3/5/2024		x	x	x	x			x	x	x	x	x			x	x						Corpac decided to start North (12th-13th) on Main St not South	
NE 13th - NW 14th & Main St - Saw Cutting		3/26/2024						x		x	x													Corpac decided to start North (12th-13th) on Main St not South	
14th & Main St - Historical Markers Remoe& reinstall										x	x	x	x	x											
SW 11th & Applegate St	2/5/2024	1/4/2024												x			x								
NE 12th & Main St BioRetention	2/16/2024	2/26/2024															x	x	x	x	x			Corpac decided to start North (12th-13th) on Main St not South	
Pipe Crew (Corpac)																									
S 11th & Applegate St (Relocated inlet to the west about 20 ft per ODOT Direction)	2/2/2024	12/28/2023	x	x	x	x	x			x	x	x	x	x										1) New 12" Pipe Crossing from NE 11th to SE 11th? 2) What do we do about existing CG3 inlet? (need direction) 43 Days Behind Master Schedule	
13th St between Main St & Applegate St - Pending		12/14/2023																						Elevation Issues	
Cement Crew 1 (R&B)																									
SE 9th St on Applegate St	1/25/2024	12/28/2023		x	Curing Time																			27 Days Behind Master Schedule	
NW 13th & Applegate St	1/27/2024	3/26/2024			x	x	Curing Time																		
NE 12th - NW 13th & Main St	2/11/2024	3/5/2024				x	x			x	x	x	x	x			x	x	x	x	x			Corpac decided to start North (12th-13th) on Main St not South	
SW 11th St on Applegate St - Pending	2/8/2024	1/4/2024												x			x	x	Curing Time					1) New 12" Pipe Crossing from NE 11th to SE 11th? 2) What do we do about existing CG3 inlet? (need direction) 34 Days Behind Master Schedule	
SW & SE 12th & Applegate St - Pending		1/15/2024																						1) Do we want to move Driveway? 2) Who moves Driveway? 23 Days Behind Master Schedule	
Electric Work (AAKEN)																									
SW 13th & Main st - Drilled Shaft					x	x	x			x	x	x	x	x			x	x	x	x	x				
Pulling Wire on Main St & Applegate St		7/31/2024	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x				
Landscaping Work (Coria)																									
Top Soil 8th thru 10th on Main St (South)	1/25/2024	7/16/2024		x	x	x																			
Irrigation System 10th thru 12th on Main St (South)	2/2/2024	7/16/2024	x	x	x	x	x			x	x	x	x	x											
Top Soil 10th thru 12th on Main St (South)	2/8/2024	7/16/2024															x	x	x	x					
Irrigation System 7th thru 10 th on Applegate St (North)	2/16/2024	7/16/2024															x	x	x	x	x				
																	x	Pouring Concrete							

PHC 3 Week Look Ahead Schedule (From 2/5/2024 Thru 2/24/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
3 Week Look Ahead Schedule	2/5/24	2/6/24	2/7/24	2/8/24	2/9/24	2/10/24		2/12/24	2/13/24	2/14/24	2/15/24	2/16/24	2/17/24		2/19/24	2/20/24	2/21/24	2/22/24	2/23/24	2/24/24		
Submit 3 Week Look Ahead Schedule	x							x							x							
Weekly Meeting		x							x							x						
ADA Work																						
SW 13th & Applegate St	x	x	Curing Time																			
NE 12th to NW 13th & Main St	x	x	x	x	x			x	x	x	x	x										
NE 13th to NW 14th & Main St															x	x	x	x	x			
NE Corner of 13th St & Applegate St								x	x	x	x	Curing Time										
NE13th to NW 14th & Applegate St								x	x	x	x	x			x	x	x	x	x			
NE Corner of 14th & Applegate St															x	x	x	x	Curing Time			
Pipe Crew (Corpac)																						
13th St between Main St & Applegate St	x	x	x																			
The intersection of 13th St & Applegate St (North)								x	x													
The intersection of 14th St & Applegate St (North)															x	x	x	x				
Electric Work (AAKEN)																						
SW 13th & Main st - Drilled Shaft	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Pulling Wire on Main St & Applegate St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Landscaping Work (Coria)																						
Irrigation System 7th thru 10 th on Applegate St (North)	x	x	x	x	x			x	x	x	x											
Topsoil 7th thru 10 th on Applegate St (North)								x	x	x	x											
Irrigation System 10 th thru 13 th on Applegate St (North)															x	x	x	x	x			
																	x	Pouring Concrete				

PHC 3 Week Look Ahead Schedule (From 2/12/2024 Thru 3/2/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
3 Week Look Ahead Schedule	2/12/24	2/13/24	2/14/24	2/15/24	2/16/24	2/17/24		2/19/24	2/20/24	2/21/24	2/22/24	2/23/24	2/24/24		2/26/24	2/27/24	2/28/24	2/29/24	3/1/24	3/2/24		
Submit 3 Week Look Ahead Schedule	x							x							x							
Weekly Meeting		x							x							x						
Demo Crew (For ADA Work)																						
NE 12th to NW 13th & Main St - Sidewalk & Driveway	x	x	x	x																		
SE 12th to SW 13th & Main St - Sidewalk & Driveway				x	x			x	x	x	x											
NE 13th to NW 14th & Main St - Sidewalk & Driveway											x	x			x	x	x	x				
NE 12th to NW 13th & Main St - Curb & Gutter															x	x	x	x				
Bioretention Wall @ NE 13th & Main		x	x																			
Bioretention Wall @ SE 13th & Main								x	x													
ADA Work Crew																						
NE 12th to NW 13th & Main St (R&B)	x	x	x	x	x	Curing Time																
SE 12th to SW 13th & Main St (R&B)								x	x	x	x	x	Curing Time									
NE 13th to NW 14th & Main St (R&B)															x	x	x	x	x	Curing Time		
Bioretention Wall @ SE 12th & Main (Corpac)	x	x	x	Curing Time																		
Bioretention Wall @ NE 13th & Main (Corpac)					x			x	x	Curing Time												
Bioretention Wall @ SE 13th & Main (Corpac)									x	x	x	Curing Time										
Pipe Crew (Corpac)																						
The intersection of 13th & Applegate St (Pipe & Inlets)	x	x																				
Electric Work (AAKEN)																						
SW 13th & Main st - Drilled Shaft	x	x	x	x	x			x	x	x	x											
Pulling Wire on Main St & Applegate St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Landscaping Work (Coria)																						
Topsoil 10th thru 12th on Main St (North)		x	x	x																		
Irrigation System 7th thru 10 th on Applegate St (North)	x	x	x	x	x			x	x	x	x											
Topsoil 7th thru 10 th on Applegate St (North)								x	x	x	x											
Irrigation System 10 th thru 13 th on Applegate St (North)															x	x	x	x	x			

x Pouring Concrete

PHC 3 Week Look Ahead Schedule (From 3/11/2024 Thru 3/30/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
3 Week Look Ahead Schedule	3/11/24	3/12/24	3/13/24	3/14/24	3/15/24	3/16/24		3/18/24	3/19/24	3/20/24	3/21/24	3/22/24	3/23/24		3/25/24	3/26/24	3/27/24	3/28/24	3/29/24	3/30/24		
Submit 3 Week Look Ahead Schedule	x							x							x							
Weekly Meeting		x							x							x						
Demo Crew (For ADA Work)																						
Main St Between 12th St and 14th St	x	x	x	x	x			x	x	x	x	x			x	x	x					
ADA Work Crew																						
Main St Between 12th St and 13th St	x	x	x	x	x																	
Main St Between 13th St and 14th St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Electric Work (AAKEN)																						
Pulling Wire on Main St & Applegate St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Installation of Light Poles								x	x	x	x	x			x	x	x	x	x			
Landscaping Work (Coria)																						
Topsoil 7th thru 12th on Applegate St (North)			x	x				x	x	x	x											
Compost on Main St								x	x	x	x				x	x	x	x				
Irrigation System 7th thru 12 th on Applegate St (North)	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
																	x	Pouring Concrete				

PHC 3 Week Look Ahead Schedule (From 3/18/2024 Thru 3/30/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
3 Week Look Ahead Schedule	3-18-24	3-19-24	3-20-24	3-21-24	3-22-24	3-23-24		3-25-24	3-26-24	3-27-24	3-28-24	3-29-24	3-30-24		4-1-24	4-2-24	4-3-24	4-4-24	4-5-24	4-6-24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Demo Crew (For ADA Work)																					
Main St Between 12th St and 14th St	x	x	x	x	x			x	x	x											
Applegate St Between 13th St and 14th St										x	x	x			x	x	x	x	x		
ADA Work Crew																					
Main St Between 12th St and 13th St	x	x	x	x	x																
Main St Between 13th St and 14th St	x	x	x	x	x			x	x	x	x	x									
Applegate St Between 13th St and 14th St															x	x	x	x	x		
Full Depth Asphalt Repair (on Main St)																					
Lane Closure @ West of 13th >> mid of fire station driveway								x													
Milling @ West of 13th >> mid of fire station driveway									x	x	x										
Excavation @ West of 13th >> mid of fire station driveway											x	x			x	x	x				
Backfilling @ West of 13th >> mid of fire station driveway															x	x	x	x	x		
Paving @ West of 13th >> mid of fire station driveway																					
Lane Closure @ 14th >> East 13th															x						
Milling @ 14th >> East 13th																x	x				
Excavation @ 14th >> East 13th																		x	x		
Backfilling @ 14th >> East 13th																					
Paving @ 14th >> East 13th																					
Electric Work (AAKEN)																					
Pulling Wire on Main St & Applegate St		x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Installation of Light Poles								x	x	x	x	x			x	x	x	x	x		
Landscaping Work (Coria)																					
Irrigation System 12th thru 14th on Main St	x	x	x	x				x	x	x	x										
Topsoil 7th thru 12th on Applegate St (North) - waiting for submittal from Coria																					
Compost on Main St - waiting for submittal from Coria																					
Irrigation System 7th thru 12 th on Applegate St (North)	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
																	x	Pouring Concrete			