

PHC 3 Week Look Ahead Schedule (From 4/1/2024 Thru 4/20/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	
3 Week Look Ahead Schedule	4/1/24	4/2/24	4/3/24	4/4/24	4/5/24	4/6/24		4/8/24	4/9/24	4/10/24	4/11/24	4/12/24	4/13/24		4/15/24	4/16/24	4/17/24	4/18/24	4/19/24	4/20/24		
Submit 3 Week Look Ahead Schedule	x							x							x							
Weekly Meeting		x							x							x						
Demo Crew (For ADA Work)																						
NE 13th and Main St	x																					
Applegate St Between 13th St and 14th St										x	x	x			x	x						
SE 13th and Main St															x	x						
ADA Work Crew																						
NE 13th and Main St	x	x	Curing																			
Main St Between 13th St and 14th St		x	x	Curing																		
SE 14th and Main St			x	x	x	Curing																
Applegate St Between 13th St and 14th St (Sidewalk)					x			x	x	x	Curing											
Applegate St Between 13th St and 14th St (Curb & Gutter)										x	x	x			x	x	Curing					
SE 13th and Main St																x	x	Curing				
Full Depth Asphalt Repair (on Main St) - Critical Path (13th - 10th on Main St)																						
Setting Traffic Control Signs for Road Work	x																					
Setting Road Closure		x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	
Grinding		x	x	x	x																	
Street Closure on S 12th, S 11th on Main St								x	x	x	x	x	x	x	x	x	x	x	x	x	x	
Excavation					x			x	x	x	x	x	x		x							
Backfilling															x	x	x	x	x	x		
Electric Work (AAKEN)																						
Pulling Wire on Applegate St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Landscaping Work (Coria)																						
Irrigation System 12th thru 14th on Main St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Topsoil 7th thru 12th on Applegate St (North) - waiting for submittal from Coria																						
Compost on Main St - waiting for submittal from Coria																						
Irrigation System 7th thru 12 th on Applegate St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
																	x	Pouring Concrete				