

PHC 3 Week Look Ahead Schedule (From 4/22/2024 Thru 5/11/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
3 Week Look Ahead Schedule	4/22/24	4/23/24	4/24/24	4/25/24	4/26/24	4/27/24		4/29/24	4/30/24	5/1/24	5/2/24	5/3/24	5/4/24		5/6/24	5/7/24	5/8/24	5/9/24	5/10/24	5/11/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Demo Crew (For ADA Work)																					
Applegate St Between 13th St and 15th St	x	x	x	x				x	x	x	x				x	x	x	x			
ADA Work Crew																					
NE 14th & Applegate St (Pending)																					
SE 13th & Applegate St (Pending)																					
SE 13th - SW 14th on Applegate St (Pending)																					
SW 14th & Applegate St (Pending)																					
SE 14th & Applegate St (Pending)																					
Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - South																					
Setting Lane Closure	x	x	x	x	x	x	x														
Street Closure on S 14th St, S 13th St, S 12th St, S 11th St on Main St	x	x	x	x	x	x	x														
Backfilling	x	x																			
Paving (14th - 12th)		x																			
Paving (12th - 10th) - Depends on deflection test			x																		
Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - North																					
Setting Lane Closure								x	x	x	x	x	x	x	x	x	x	x	x	x	x
Street Closure on N 14th St, N 12th St on Main St								x	x	x	x	x	x	x	x	x	x	x	x	x	x
Street Closure on N 13th St on Main St								x	x	x	x										
Grinding Between 12th-13th								x													
Excavation 12th-13th								x	x												
Backfilling 12th-13th										x											
Paving 12th-13th (Depend on Weather)											x										
Grinding 10th - 12th, 13th - 14th										x	x	x									
Excavation 10th - 12th, 13th - 14th										x	x	x			x	x					
Backfilling 10th - 12th, 13th - 14th												x			x	x	x	x	x		
Electric Work (AAKEN)																					

Pulling Wire on Applegate St	x	x	x	x	x		x	x	x	x	x		x	x	x	x	x		
Landscaping Work (Coria)																			
Irrigation System 12th thru 14th on Main St	x	x	x	x	x		x	x	x	x	x		x	x	x	x	x		
Topsoil 7th thru 12th on Applegate St (North) - waiting for submittal from Coria																			
Compost on Main St - waiting for submittal from Coria																			
Irrigation System 7th thru 12 th on Applegate St	x	x	x	x	x		x	x	x	x	x		x	x	x	x	x		
															x	Pouring Concrete			