

PHC 3 Week Look Ahead Schedule (From 5/13/2024 Thru 6/1/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
3 Week Look Ahead Schedule	5/13/24	5/14/24	5/15/24	5/16/24	5/17/24	5/18/24		5/20/24	5/21/24	5/22/24	5/23/24	5/24/24	5/25/24		5/27/24	5/28/24	5/29/24	5/30/24	5/31/24	6/1/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Drainage Structures																					
13th St	x	x	x	x	x																
Demo Crew (For ADA Work)																					
Applegate St Between 13th St and 15th St	x	x	x	x				x	x	x	x				x	x	x	x			
ADA Work Crew																					
SE 14th & Applegate St								x	x												
SE 13th - SW 14th on Applegate St									x	x	x										
SE 14th - SW Applegate on Applegate St											x				x	x	x				
SW 14th & Applegate St																	x	x			
Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - North																					
Setting Lane Closure	x	x	x	x	x	x	x														
Street Closure on N 14th St, N 12th St on Main St	x	x	x	x	x	x	x														
Street Closure on N 13th St on Main St (Depends on Paving Schedule)	x	x	x	x	x	x															
Surface Removal Between 13th-10th St	x	x																			
Excavation 12th - 11th	x																				
Backfilling 12th - 11th	x	x	x																		
Paving 14th - 10th (Night Work until 5/18 early morning)				x	x	x															
Setting Lane Closure Between 10th - 9th on Main St (North)				x	x	x	x	x	x	x	x										
Street Closure on N 10th St				x	x	x	x	x	x	x	x										
Street Closure on N 9th St								x	x	x	x										
Surface Removal Between 10th - 9th on Main St (North)				x	x	x	x	x	x	x	x										
Excavation Between 10th - 9th on Main St (North)				x	x			x													
Backfilling Between 10th - 9th on Main St (North)					x			x	x	x											
Paving Between 10th - 9th on Main St (North)											x										
Setting Lane Closure Between 9th - 7th on Main St (North)											x	x	x	x	x	x	x	x			
Street Closure on N 8th St											x	x	x	x	x	x	x	x			

Street Closure on N 7th St															x	x	x		
Surface Removal Between 9th - 7th on Main St (North)										x	x	x	x	x	x	x	x		
Excavation Between 9th - 7th on Main St (North)										x	x				x				
Backfilling Between 9th - 7th on Main St (North)											x				x	x			
Paving Between 9th - 7th on Main St (North)																	x		
Electric Work (AAKEN)																			
Finishing Signal Installation on 13th and Main St	x	x	x	x	x														
Pulling Wire & Install foundation of light poles on Applegate St	x	x	x	x	x		x	x	x	x	x			x	x	x	x	x	
Landscaping Work (Coria)																			
Irrigation System on Main St	x	x	x	x	x		x	x	x	x	x			x	x	x	x	x	
Spraying for removing weeds	x																		
Placing Topsoil			x	x	x		x												
Irrigation System 7th thru 12 th on Applegate St	x	x	x	x	x		x	x	x	x	x			x	x	x	x	x	
																x			Pouring Concrete

Doc Express® Document Signing History

Contract: C15402 - US20: Philomath Couplet Document: 3 Week Look Ahead Schedule
20240513

This document is in the process of being signed by all required signatories using the Doc Express® service. Following are the signatures that have occurred so far.

Date	Signed By
05/13/2024	Sung Min Ahn Corpac Construction Company Electronic Signature (Submitted)
	(Approved by Prime Contractor)
	(Reviewed by RE Office (New Document option))
	(Accepted by RE Office)
	(Recommended by Project RE)
	(Approved by Project RE)
	(Approved by ODOT RE (CPM/LAL Projects Only))
	(Accepted/Approved by Civil Rights)
	(RE Office Correction Made (Markup and New Document Option))
	(RAS Review Completed)