

PHC 3 Week Look Ahead Schedule (From 5/6/2024 Thru 5/25/2024)

ACTIVITY	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S	MON	TUE	WED	THU	FRI	SAT	S
3 Week Look Ahead Schedule	5/6/24	5/7/24	5/8/24	5/9/24	5/10/24	5/11/24		5/13/24	5/14/24	5/15/24	5/16/24	5/17/24	5/18/24		5/20/24	5/21/24	5/22/24	5/23/24	5/24/24	5/25/24	
Submit 3 Week Look Ahead Schedule	x							x							x						
Weekly Meeting		x							x							x					
Drainage Structures																					
Applegate St	x	x	x	x				x	x	x	x										
13th St (Pending because of Gas Lines)		x	x	x	x																
Demo Crew (For ADA Work)																					
Applegate St Between 13th St and 15th St	x	x	x	x				x	x	x	x				x	x	x	x			
ADA Work Crew																					
NE 14th & Applegate St		x																			
SE 13th - SW 14th on Applegate St		x		x				x		x											
SW 14th & Applegate St										x					x						
SE 14th & Applegate St															x		x				
Full Depth Asphalt Repair (on Main St) - Critical Path (14th - 10th on Main St) - North																					
Setting Lane Closure	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Street Closure on N 14th St, N 12th St on Main St	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x
Street Closure on N 13th St on Main St (Depends on Paving Schedule)	x	x	x	x	x	x	x	x	x	x	x										
Surface Removal Between 13th-10th St		x	x	x	x																
Excavation 14th - 13th	x																				
Backfilling 14th - 13th	x	x	x																		
Paving 14th - 13th (Pending Confirmation from Knife River)					x			x													
Excavation 13th - 12th			x	x	x																
Backfilling 13th - 12th					x			x	x	x											
Paving 13th - 12th											x	x									
Excavation 12th - 11th											x	x	x								
Backfilling 12th - 11th													x		x	x	x				
Paving 12th - 11th																			x	x	
Electric Work (AAKEN)																					
Finishing Signal Installation on 13th and Main St	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		

